



## WEEKLY CONSTRUCTION UPDATE

Project Title:	le: Whitman 20-Inch Force Main Replacement CWSRF - 6885			Report #:	EP - 10-21-2022
<b>Project Location:</b> Brockton, MA and Whitman, MA		From:	10/17/2022	Week:	27
Client: Whitman, MA		To:	10/21/2022	Engineer I	<b>Project #:</b> 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners		<b>Contact:</b> (508) 776-7556			
Contractor: C. 1	Naughton Corp.				

## CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

- 1. C. Naughton had one crew continuing the installation of the 20-inch PVC sewer force main on Southfield Drive in Brockton this week. C. Naughton installed approximately 138 LF of the new 20" PVC sewer force main and associated fittings along the roadway.
- 2. C. Naughton had a second crew performing test pits in the cross-country easement off Thatcher Street and behind the Thatcher Street Landfill in Brockton to locate existing utilities.
- 3. C. Naughton had a third crew completing the cleanup and restoration of the cross-country easement off Alger Street in Brockton.

## WEEK LOOK-AHEAD SCHEDULE:

- 1. C. Naughton will have two crews (at a minimum) on site next week (week of 10/24/2022): one crew one crew continuing the installation of the 20-inch PVC sewer force main on Southfield Drive and one crew beginning the installation of the new 20-inch HDPE sewer force main in the cross-country easement off Thatcher Street.
- 2. C. Naughton will continue clean-up and restoration activities in the cross-country easement.
- 3. C. Naughton will have all roads open to traffic next week. Daily traffic updates to the Town's project website will be posted to alert residents of anticipated road closures and detours.

## PROJECT PHOTOS



Photo 1: Cross-Country Easement After Removal of Timber Matting off Alger Street



Photo 2: New Sewer Force Main Installation on Southfield Drive



Photo 3: Vacuum Truck Test Pit behind Thatcher Street Landfill

Prepared By: Andrew Grota, Project Manager, Environmental Partners Group, LLC