



## WEEKLY CONSTRUCTION UPDATE

<b>Project Title:</b> Whitman 20-Inch Force Main Replacement CWSRF - 6885		<b>Report #:</b> EP - 7-8-2022
<b>Project Location:</b> Brockton, MA and Whitman, MA	<b>From:</b> 7/4/2022	<b>Week:</b> 12
<b>Client:</b> Whitman, MA	<b>To:</b> 7/8/2022	<b>Engineer Project #:</b> 279-1901
<b>On-Site Engineer:</b> Bob Fitzgerald, Environmental Partners	<b>Contact:</b> (508) 776-7556	
<b>Contractor:</b> C. Naughton Corp.		

### CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew on site this week beginning the water main installation on Auburn Street. They installed approximately 880 LF of new 12-inch DI water main along Auburn Street from Tuesday, 7/5 through Thursday, 7/7 (approximately 20% of water main work complete on Auburn Street).
2. C. Naughton had a second crew on site this week installing the 20-inch PVC Sewer Main. They installed approximately 200 LF of new pipe along Auburn Street from Tuesday, 7/5 to Thursday, 7/7 (approximately 20% of sewer main work complete on Auburn Street).
3. C. Naughton had a third crew on site on Thursday, 7/7 installing fire hydrants. They installed two fire hydrants, one at the Auburn Street Pump Station and another near Hogg Memorial Drive.
4. C. Naughton removed and disposed of approximately 45 LF of existing 10" AC water main on Auburn Street.
5. C. Naughton plans to continue work on Auburn Street all day Friday until 5:00 p.m. All trenches were backfilled, compacted, and paved prior to leaving for the weekend.

### WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have two crews on site next week to continue installation of the 12-inch DI water main and 20-inch PVC sewer main on Auburn Street on Monday 7/11.
2. C. Naughton is maintaining a detour of Auburn Street while water and sewer work is on-going. C. Naughton will maintain access for local residents and for emergency vehicles while the detour is on-going.

3. C. Naughton has provided an updated traffic management plan while the work on Auburn Street is ongoing. Amy Desmond will be posting daily traffic updates to the Town's website to alert residents of anticipated road- closures and detours.

## PROJECT PHOTOS



*Photo 1: Installation of 12-inch DI Water Main on Auburn Street*



*Photo 2: Excavation of Culvert at STA 19+50 during 20-inch PVC Sewer Pipe Installation*



*Photo 3: Installation of 20-inch PVC Sewer Main on Auburn Street*

**Prepared By:** Amanda Shanahan, Project Engineer, Environmental Partners Group, LLC

**Reviewed By:** Andrew Grota, Project Manager, Environmental Partners Group, LLC