



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 09-30-2022
Project Location: Brockton, MA and Whitman, MA	From: 9/26/2022	Week: 24
Client: Whitman, MA	To: 9/30/2022	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew continuing the installation of the 20" PVC sewer force main on Southfield Drive in Brockton this week. C. Naughton installed approximately 450 LF of the new 20" PVC sewer force main and associated fittings along the roadway.
2. C. Naughton had a second crew continuing the installation of the water service laterals off of the newly installed 12" DI water main on Auburn Street. C. Naughton maintained a single lane of alternating traffic on Auburn Street where the water main crew was working.
3. C. Naughton had their drilling subcontractor (Henniker Directional Drilling) on-site to begin the horizontal directional drilling of the new 20" HDPE sewer force main across Beaver Brook in the Brockton cross-country easement.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have two crews (at a minimum) on site next week (week of 10/03/2022): one crew finishing the installation of the water service laterals and removing bypass piping on Auburn Street, and one crew continuing the installation of the 20-inch PVC sewer force main on Southfield Drive.
2. C. Naughton's subcontractor Henniker Directional Drilling (HDD) will be on site next week to complete the horizontal directional drilling of the 20-inch HDPE sewer force main in the cross-country easement off of Thatcher St in Brockton. Once completed, C. Naughton will bring in a third crew to continue the installation of the installation of the 20-inch HDPE sewer force main via open cut trench excavation.
3. C. Naughton will have all roads open to traffic next week. Daily traffic updates to the Town's project website will be posted to alert residents of anticipated road closures and detours.

PROJECT PHOTOS



Photo 1: Receiving Pit for Directional Drilling Work in Cross-Country Easement



Photo 2: Water Service Installation Work on Auburn Street



Photo 3: 36" Reamer for Directional Drilling work in Cross-Country Easement

Prepared By: Andrew Grota, Project Manager, Environmental Partners Group, LLC