



## WEEKLY CONSTRUCTION UPDATE

|  |                                |                                     |
|--|--------------------------------|-------------------------------------|
| <b>Project Title:</b> Whitman 20-Inch Force Main Replacement<br>CWSRF - 6885 |                                | <b>Report #:</b> EP - 11-04-2022    |
| <b>Project Location:</b> Brockton, MA<br>and Whitman, MA                     | <b>From:</b> 10/31/2022        | <b>Week:</b> 29                     |
| <b>Client:</b> Whitman, MA   | <b>To:</b> 11/4/2022           | <b>Engineer Project #:</b> 279-1901 |
| <b>On-Site Engineer:</b> Bob Fitzgerald,<br>Environmental Partners           | <b>Contact:</b> (508) 776-7556 |                                     |
| <b>Contractor:</b> C. Naughton Corp.   |                                |                                     |

### CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew continuing the installation of the 20-inch PVC sewer force main on Southfield Drive in Brockton this week. C. Naughton installed approximately 220 LF of the new 20-inch PVC sewer force main and associated fittings along the roadway.
2. C. Naughton had a second crew continuing the installation of the new 20-inch HDPE sewer force main in the cross-country easement off Thatcher Street. C. Naughton installed approximately 400 LF of the new 20-inch HDPE sewer force main and associated fittings within the easement.
3. Work is scheduled to continue on Friday 11/4 on both ends of the project. All areas will be backfilled, compacted, and paved (on Southfield Drive) prior to leaving for the weekend.

### WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have two crews (at a minimum) on site next week (week of 11/7/2022): one crew continuing the installation of the 20-inch PVC sewer force main on Southfield Drive and one crew continuing the installation of the new 20-inch HDPE sewer force main in the cross-country easement off Thatcher Street.
2. C. Naughton will have all roads open to traffic next week. Daily traffic updates to the Town's project website will be posted to alert residents of anticipated road closures and detours.

## PROJECT PHOTOS



*Photo 1: Timber Matting Removed to Allow for Force Main Installation*



*Photo 2: Paving of Sewer Trench on Southfield Drive*



*Photo 3: Excavation Support for Sewer Force Main in Cross-Country Easement*

**Prepared By:** Andrew Grota, Project Manager, Environmental Partners Group, LLC