



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 12-9-2022
Project Location: Brockton, MA and Whitman, MA	From: 12/5/2022	Week: 34
Client: Whitman, MA	To: 12/9/2022	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew continue the installation of the 20-inch HDPE sewer force main in the Thatcher Street cross-country easement. Approximately 290 ft of pipe was installed. The crew also installed an air release manhole structure within the easement.
2. C. Naughton brought a second crew on-site to install a blow-off/cleanout manhole in the Brockton Auto Parts cross-country easement off Thatcher Street on Monday 12/5 and Tuesday 12/6.
3. No work occurred on Wednesday 12/7 as a result of the heavy rain.
4. All areas will be backfilled and compacted prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have one crew on-site next week (week of 12/12/2022) finishing the installation of the 20-inch HDPE sewer force main in the cross-country easement off Thatcher Street. Once this work is completed, C. Naughton will move their sewer main crew over to the cross-country easement near Brockton Auto Parts to continue with the sewer force main installation work (projected to begin towards the middle/end of next week).
2. C. Naughton will begin filling the 20-inch HDPE sewer force main in the cross-country easement between Auburn Street and Thatcher Street with water in order to perform a pressure test. This work will begin sometime in December.

PROJECT PHOTOS



Photo 1: Sewer Force Main Installation in Thatcher Street Cross-Country Easement



Photo 2: Easement Grading and Restoration



Photo 3: Force Main Excavation Support