



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 12-16-2022
Project Location: Brockton, MA and Whitman, MA	From: 12/12/2022	Week: 35
Client: Whitman, MA	To: 12/16/2022	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew finish the installation of the 20-inch HDPE sewer force main in the Thatcher Street cross-country easement. Approximately 430 ft of pipe was installed. The crew then moved over to the cross-country easement near Brockton Auto Parts on Wednesday 12/14 to continue with the 20-HDPE sewer force main installation work on the other side of Thatcher Street.
2. No sewer main installation work was completed on Friday 12/16 due to the heavy rain. C. Naughton's crew worked on installing timber matting in the cross-country easement near Brockton Auto Parts.
3. All areas were backfilled and compacted prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have one crew on-site next week (week of 12/19/2022) continue the installation of the 20-inch HDPE sewer force main in the cross-country easement near Brockton Auto Parts.
2. C. Naughton will begin filling the 20-inch HDPE sewer force main in the cross-country easement between Auburn Street and Thatcher Street with water in order to perform a pressure test. This work will begin sometime in December.

PROJECT PHOTOS



*Photo 1: HDPE Sewer Force Main Installation
Capped at end of Thatcher Street for Testing*



*Photo 2: Crew Setting Up Fusing Machine
in Junk Yard Easement*



*Photo 3: Trench Excavation in Junk Yard
Easement*

Prepared By: Andrew Grota, Project Manager, Environmental Partners Group, LLC