



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885		Report #: EP - 12-23-2022
Project Location: Brockton, MA and Whitman, MA	From: 12/19/2022	Week: 36
Client: Whitman, MA	To: 12/23/2022	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew continue the installation of the 20-inch HDPE sewer force main in the cross-country easement near Brockton Auto Parts this past week. Approximately 340 ft of sewer force main was installed this week.
2. No sewer main installation work was completed on Friday 12/16 due to the heavy rain.
3. All areas were backfilled and compacted prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will be off next week (week of 12/26/2022) and will be returning to the project site on Tuesday 1/3 to continue the installation of the 20-inch HDPE sewer force main in the cross-country easement near Brockton Auto Parts.
2. C. Naughton anticipates beginning work in the cross-country easement near the Thatcher Street Landfill sometime during the middle of January.

PROJECT PHOTOS



Photo 1: HDPE Electrofusion Coupling Installation



Photo 2: Trench Excavation in Junk Yard Easement



Photo 3: Timber Matting set up in Junk Yard Easement

Prepared By: Andrew Grota, Project Manager, Environmental Partners Group, LLC