



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF – 6885		Report #: EP – 1-13-2023
Project Location: Brockton, MA and Whitman, MA	From: 1/9/2023	Week: 38
Client: Whitman, MA	To: 1/13/2023	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners	Contact: (508) 776-7556	
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton had one crew begin the installation of the 20-inch HDPE sewer force main in the cross-country easement through the Thatcher Street Landfill this past week. Approximately 352 ft of sewer force main was installed this week.
2. C. Naughton's crew crossed the new 20-inch HDPE sewer main inside a 24-inch DI sleeve over the City of Brockton's 36-inch water main in the cross-country easement on Tuesday 1/10. C. Naughton's crew also repaired a damaged section of 6" DI water main with new 6" DI, associated DI fittings and solid sleeve coupling on Thursday 1/12.
3. All areas were backfilled and compacted prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will have one crew on-site next week (week of 1/16/2023) to continue the installation of the 20-inch HDPE sewer force main in the cross-country easement through the Thatcher Street Landfill.
2. C. Naughton anticipates having one crew on-site in January working in the cross-country easement through the Thatcher Street Landfill. Representatives from MassDEP and the City of Brockton's landfill subconsultant (CEC) will be on-site to observe work in the landfill easement.
3. C. Naughton will relocate their crew over to Auburn Street once the landfill easement work is completed to finish installation of all cleanout / air release valve manhole fittings.

PROJECT PHOTOS



Photo 1: DI Sleeve for HDPE Force Main at 36-Inch Water Main Crossing



Photo 2: Trench Backfill Restoration in Landfill Easement



Photo 3: Fusing of HDPE Pipe in Landfill Easement