



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF – 6885		Report #: EP – 4-21-2023
Project Location: Brockton, MA, and Whitman, MA	From: 4/17/2023	Week: 47
Client: Whitman, MA	To: 4/21/2023	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners		Contact: (508) 776-7556
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton’s crew pressure tested the new sewer force main this past week on Southfield Drive on Monday (4/17/2023).
2. C. Naughton’s crew installed the PVC to HDPE force main connection in the Thatcher Street cross-country easement on Tuesday (4/18/2023) and at Southfield Drive on Thursday (4/20/2023).
3. C. Naughton’s crew installed a cleanout tee, isolation valve, and associated fittings inside the blow-off/cleanout manhole in the Thatcher Street cross-country easement on Wednesday (4/19/2023).
4. C. Naughton’s crew installed air release manhole fittings and vent piping inside the air release manhole in the Thatcher Street cross-country easement on Wednesday (4/19/2023).

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton plans on being on-site next week (week of 4/24/2023) to complete the following work:
 - a. Install 20” x 20” x 4” tee for force main connection at Captain Allen Way.
 - b. Install 4” force main stub at Auburnville Way.
 - c. Install blow off connection at 1200 Auburn Street.
 - d. Install gate valve and blow off connection at Auburn Street Pump Station.
 - e. Excavate at Auburn Street Pump Station for tie-in connection.
2. Daily traffic updates to the Town’s project website will be posted to alert residents of any planned roadway closures and detours.

PROJECT PHOTOS



*Photo 1: HDPE Pipe with Fused
PVC Transition*



*Photo 2: Air Release Valve with 3"
PVC Discharge Pipe*



*Photo 3: Southfield Drive at
Thatcher Street Landfill*

Prepared By: Andrew Grota, Project Manager, Environmental Partners Group, LLC