



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF - 6885	Report #: EP - 4-28-2023	
Project Location: Brockton, MA, and Whitman, MA	From: 4/24/2023	Week: 48
Client: Whitman, MA	To: 4/28/2023	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners		Contact: (508) 776-7556
Contractor: C. Naughton Corp.		

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. On Monday (4/24/23), C. Naughton worked on cleanup at the end of Southfield Drive and installed a candy cane adapter on the vent at the air release manhole at the Thatcher Street landfill in Brockton. The crew also worked on installing an epoxy cone and an air vent at the cleanout manhole at the Thatcher Street junkyard. The crew installed the manhole's riser and rim and backfilled upon completion of work.
2. On Tuesday (4/25/23), C. Naughton worked on installing the sewer force main tee connection to the Auburn Street Easterly Pump Station at Captain Allen Way.
3. On Wednesday (4/26/23), C. Naughton worked on the installation of approximately 20 linear feet of 4" PVC lateral pipe from the force main tee connection on Auburn Street to the Auburn Street Easterly Pump Station. The crew also installed a plug and temporary blow-off valves. Additionally, C. Naughton's crew worked on installing camlock fittings, the manhole's rim, and cover on the cleanout manhole at the Boyer property on Auburn Street. Both trenches were backfilled and temporarily paved upon completion of work.
4. On Thursday (4/27/23), C. Naughton worked on installing a blow-off connection on the 4" force main at their staging area on Auburn Street. The crew removed the temporary force main pipe connection, nipples, and end cap assemblies used for pressure testing. The trench was backfilled and paved upon completion of the work.
5. On Friday (4/28/23), C. Naughton is working on the installation of fittings on Auburn Street.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton plans on being on-site next week (week of 5/1/2023) to complete the following work:
 - a. Continue work at Auburnville Way.
 - b. Continue filling and pressure testing the 20" PVC force main on Auburn Street.
 - c. Auburn Street Pump Station tie-in connection.
2. Daily traffic updates to the Town's project website will be posted to alert residents of any planned roadway closures and detours.

PROJECT PHOTOS



Photo 1: Cleanup at Southfield Drive



Photo 2: Installation of Epoxy Cone at Cleanout Manhole



Photo 3: Installation of Tee at Captain Allen Way



Photo 4: Installation of 4" PVC Pipe at Captain Allen Way

Prepared By: Javier Avila, Engineer, Environmental Partners Group, LLC

Reviewed By: Andrew Grota, Project Manager, Environmental Partners Group, LLC