



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF – 6885		Report #: EP – 6-2-2023	
Project Location: Brockton, MA, and Whitman, MA		From: 5/29/2023	Week: 52
Client: Whitman, MA		To: 6/2/2023	Engineer Project #: 279-1901
On-Site Engineer: Bob Fitzgerald, Environmental Partners			Contact: (508) 776-7556
Contractor: C. Naughton Corp.			

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. There were no activities on Monday (5/29) in observance of Memorial Day.
2. On Tuesday (5/30) and Wednesday (5/31), C. Naughton’s crew worked on prepping for the upcoming tie-in connection work at the Auburn Street Pump Station. On Tuesday (5/30), the crew installed a 20”x8” tee and 20” gate valve off the new 20” PVC force main on Auburn Street. The crew also installed an 8” gate valve and approximately 14 linear feet of 8” PVC pipe for the proposed bypass connection.
3. EP and Town DPW personnel met with C. Naughton on Tuesday (5/30) to discuss revisions to the tie-in connection plan. Based on these changes, the bypass at the Auburn Street Pump Station will be delayed two to three weeks to give C. Naughton enough time to obtain the correct materials needed to complete the tie-in connection.
4. There were no activities on Thursday (6/1) and Friday (6/2).
5. All areas were backfilled, compacted, and paved prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will continue on-site work next week (week of 6/5/23). The work activities that will be performed next week include the following:
 1. Installation of air release valves at air release manholes on Auburn Street.
 2. Epoxy coating of manholes on Southfield Drive.
2. The bypass of the Auburn Street Pump Station will be scheduled towards the middle/end of June once all materials are available to complete the tie-in connection work.
3. Daily traffic updates to the Town’s project website will be posted to alert residents of any planned roadway closures and detours.

PROJECT PHOTOS



Photo 1: Excavation at Auburn Street Pump Station



Photo 2: Installation of 20"x8" Tee and 8" Gate Valve



Photo 3: Installation of 8" Gate Valve and Pipe for Bypass Connection



Photo 4: Trench Backfilling and Material Compaction at Auburn Street Pump Station

Prepared By: Javier Avila, Engineer, Environmental Partners Group, LLC

Reviewed By: Andrew T. Grota, Project Manager, Environmental Partners Group, LLC