



WEEKLY CONSTRUCTION UPDATE

Project Title:	Whitman 20-Inch Force Main Replacement CWSRF – 6885	Report #:	EP – 7-28-2023
Project Location:	Brockton, MA, and Whitman, MA	From:	7/24/2023
Client:	Whitman, MA	To:	7/28/2023
On-Site Engineer:	Bob Fitzgerald, Environmental Partners Dick Carroll, Environmental Partners	Contact:	(508) 776-7556 (978) 815-3336

Contractor: C. Naughton Corp.

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. C. Naughton resumed activities at the Auburn Street Pump Station on Monday (7/24) and continued through the end of the week. The activities performed by C. Naughton this week include:
 - a. Set up of bypass pumps at Auburn Street Pump Station
 - b. Begin force main tie-in connection at Auburn Street Pump Station.
 - c. Demolition of existing 20" DI force main pipe at Auburn Street Pump Station.
 - d. General cleanup and site restoration.

2. All areas were cleaned prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will continue on-site work next week at the Auburn Street Pump Station (week of 7/31/23). The work activities that will be performed next week include the following:
 - a. Continue force main tie-in connection at Auburn Street Pump Station.
 - b. General cleanup and site restoration.

2. Daily traffic updates to the Town's project website will be posted to alert residents of any planned roadway closures and detours.

PROJECT PHOTOS



Photo 1: Exposure of 20-Inch PVC Force Main



Photo 2: Assembly of 20-Inch HDPE Force Main



Photo 3: Excavation Activities for Auburn Street Pump Station Tie-In Connection



Photo 4: Bypass Pumps at Auburn Street Pump Station

Prepared By: Andrew T. Grotta, Project Manager, Environmental Partners Group, LLC