



WEEKLY CONSTRUCTION UPDATE

Project Title: Whitman 20-Inch Force Main Replacement CWSRF – 6885	Report #: EP – 9-22-2023	
Project Location: Brockton, MA, and Whitman, MA	From: 9/18/2023	Week: 57
Client: Whitman, MA	To: 9/22/2023	Engineer Project #: 279-1901
On-Site Engineer: Ron Lawson, Environmental Partners		Contact: (508) 269-3084

Contractor: C. Naughton Corp.

CONSTRUCTION ACTIVITIES COMPLETED THIS WEEK:

1. No work activities occurred on Monday, 9/18, due to the rain. C. Naughton resumed construction activities at the Auburn Street Pump Station on Tuesday, 9/19, and continued through the rest of the week. The activities performed by C. Naughton this week include:
 - a. Draining of force main in preparation for force main tie-in connection.
 - b. C. Naughton's fittings supplier (Varitech) was on site to fuse the fittings for the force main tie-in connection.
 - c. Installation of 20" HDPE tee-wye fittings for force main tie-in connection.
 - d. Installation of 20" gate valve on 20" tee-wye fitting that connects the existing and new force mains.
 - e. General cleanup and site restoration.
2. All trenches were backfilled and compacted prior to leaving for the weekend.
3. All areas were cleaned prior to leaving for the weekend.

WEEK LOOK-AHEAD SCHEDULE:

1. C. Naughton will continue on-site work next week (week of 9/25/23). The work activities that will be performed next week include the following:
 - a. Continue force main tie-in connection at Auburn Street Pump Station.
 - b. Continue punch list activities.
 - c. General cleanup and site restoration.
2. Daily traffic updates to the Town's project website will be posted to alert residents of any planned roadway closures and detours.

PROJECT PHOTOS



Photo 1: Revised Fittings for the Auburn Street Pump Station Force Main Tie-in Connection



Photo 2: Setting up Varitech's HDPE Fusing Equipment



Photo 3: Installation of 20" Gate Valve for Force Main Tie-in Connection at the Auburn Street Pump Station



Photo 4: Installation of Fittings for Force Main Tie-in Connection at the Auburn Street Pump Station

Prepared By: Javier Avila, Engineer, Environmental Partners Group, LLC

Reviewed By: Andrew T. Grota, Project Manager, Environmental Partners Group, LLC